FIRST & FINAL

Orginal/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

Date: ಎಇಇ/ಎಸ್‌ಬಿಆರ್/45/15-16

.....

Division: *Dasarahalli*

Sub-Division:

Bill Received No..... Dated..... Cash Book Vocher No..... Dated.....

Scheduled Docket No..... Head of Account.....

Name of work (as Per Sanctioned Estimate.): ***Improvements to Footpath 8th & 7th & 10th Cross roads of Kalyananagara, in ward No. 13, in shettyhalli Sub-Division***

Name of Contractor and Full Address: **:G. Aswathappa, No. 880, 9th Main road, 1st Cross, Hesaraghatta Road, Bhuvaneshwarinagara, T. Dasarhalli, Bangalore.**

Reference to Agreement No:**EE/DD/WO/333/14-15**

Certified that the measurements were taken by me on 29/5/15 and recorded in pages 342210 To 342218

Measurements Book No. 3423/14-15 and that the work is satisfaction executed

G. Aswathappa

Contractor Signature.

Officer-in-charge of work.

Certified that the measurements were taken by me on 29/5/15 and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **Work Code No.** ***013-15-000011***

Sub Division Officer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎ೦ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

		Amount
1	Total Value of work done or supplies made as per account.	
2	Deduct amount to be held in reserve being ..... Percent Rs.	
3	Deduct amount to be held in reserve being balance	
4	Deduct payments: a) Amount of previous payment as in the office Cash Book Vocher No..... Dated..... S.D. No..... Amount adjusted towards cash advance recovery of b) Payments cost store or other materials supplied.	
5	Balance being unpaid value of work done held in reserve Total.....	
6	Deduct cash advance made on the office cash book vehicle No..... Dated..... Less adjustments	
7	Net amount due to or from contractor	
	Unadjusted items	
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied. Government materials supplied.	

G. Aswathappa
Contractor Signature.

Received Rs.....(in wards).....

.....

By cash and by adjustment of payment as per memorandam.

Witnesses:

1

2

(for use in the office)

Date:.....

Paid by me by cheque..... Dated.....

Cash Rs..... Dated.....

Initials of Officer making payment dated.....

G. Aswathappa
Signature of Contractor.

Executive Engineer.

ALS
29/5/15

Sl. No.	Description of Items	Unit	Previous Measurement			Present Measurement			Total Up-to-date	
			Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m excavated surface leveled and sides neatly dressed the disposed earth to be leveled neatly after breaking of clods complete as per specification with all leads and lifts etc., complete as epr specification and direction of engineer in charge of the work.	Cum	—	—	—	213.40	71.00	15158.00	243.49	15158-00
2	Providing and laying in position plain cement concrete of nominal mix M 10 with OPC cement @ 220 kgs. With 40mm and down size graded granite metal machine mixed, concrete laid in layers not exceeding 15cms, thick well compacted in foundation and plinth, including cost of all materials, labour HOM of machinery curing complete as per specification and direction of engineer in charge of the work	Cum	—	—	—	144.68	4521-00	201998-00	4468	201998-00
3	Removing B.S Slab of drain and stacking complete as per specification and direction of engineer in charge of the work.	Sqm	—	—	—	295.75	54	15970-00	295.75	15970-00
4	Refixing stone slabs of drains and pointing in CM (1:3) with all leads and lifts etc., complete as per specification as per specification and direction of enginner in charge of the work.	Sqm	—	—	—	295.75	70	20702-00	295.75	20702-00
5	Providing Granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete as per specification and direction engineer in charge of the work.	Sqm	—	—	—	24.98	595	14860-00	24.98	14860-00
6	Providing and constructing precast concrete solid blocks with compressive strength not les than 35Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure inclduing cost of materials, labour charges, scaffoldin, curing complete as per specification and direction of engineer -in-charge of work.		—	—	—	264.80	927	245470-00	264.80	245470-00
7	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Newton Per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure inclduing cost of materials, labour charges, scaffoldin, curing complete as per specification and direction of engineer -in-charge of work.		—	—	—	264.80	878	232194-00	264.80	232194-00
8	Providing flush pointing to square rubble, course or uncoursed, stone masonry with cement mortar 1:3 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour curing complete as epr specification and direction of engineer in charge of the work.	Sqm	—	—	—	264.80	86	22773-00	264.80	22773-00
9	Providing and laying in position plain cement concrete of mix M 15 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum machine mixed, concrete lain in layers not exceeding 15cms thick, well compacted in foundation plinth and cills including cost of all materials, labour HOM of machinery curing complete as per specification and direction of engineer in chargte of the work.		—	—	—	13.24	4971	65816-00	13.24	65816-00
10	Providing & laying reinforced cement precast slabs of mix CC 1:11/2:3 using 20mm & down size graded granite metal using HYSD 10mm dia steel @ 100mm c/c both ways & complete as per specification and direction of engineer in charge of the work.	Sqm	—	—	—	595.53	1492	888531-00	595.53	888531-00
11	Disposal of debris to the final place of disposal with all lead and lift and as directiion by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item NO 17.4/KSRRB: M100-4 Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tenne/Km for Rs. 2.00/Km c) Add loading and unloading complete as per specifications.	Cum	—	—	—	213.49	70	14944-00	213.69	14944-00
										17,38,716-00

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.
2 The contractor has cleared the debries from the work sport
3 The contractor has used his own vehicles for the coveying the debries.
4 There are no departmental issues for the above work.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಲೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಸಾಕರದಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆ. ... ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ...ಲೂರು, ಬೆಂಗಳೂರು